

## Kraus-Manning Construction Services

Description	Original Duration	Early Start	Early Finish	Gantt Chart
Hilltop Villas				
Hilltop Villas, Contract/ NTP	0	24FEB09 A		
Hilltop Villas, 1st Draft	24d	25FEB09 A	01APR09 A	
Hilltop Villas, 2nd Draft	20d	02APR09 A	24APR09	
Hilltop Villas, 3rd Draft	20d	27APR09	22MAY09	
Villas III				
Villas III, Contract/ NTP	0		05MAR09 A	
Villas III, 1st Draft	24d	06MAR09 A	10APR09 A	
Villas III, 2nd Draft	20d	13APR09 A	12MAY09	
Villas III, 3rd Draft	20d	13MAY09	09JUN09	
Common Areas				
LLC Common Areas, Contract/ NTP	0		22APR09 A	
LLC Common Areas, 1st Draft	24d	23APR09	26MAY09	
LLC Common Areas, 2nd Draft	20d	27MAY09	23JUN09	
LLC Common Areas, 3rd Draft	20d	24JUN09	21JUL09	
<b>Start date</b> 24FEB09 <b>Finish date</b> 21JUL09 <b>Data date</b> 22APR09 <b>Run date</b> 22APR09 <b>Page number</b> 1A © Primavera Systems, Inc.	<b>Bluebeards Castle Preconstruction Progress Schedule</b>			

